EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement to Roads & Drains at Neelinpalya in Ward no: 06, Byatarayanapura Sub Division.
2	Amount of Work Portion	1936622=00
3	Estimated Cost	20.00 Lakhs
4	Name of contractor	V. Chandeappa
5	Agreement No.	221/14-15,
6	No. and date under which work order issued	221/ 14-01-2015.
7	Time limit originally fixed for completion	60 Days.
8	Date of application by the contractor for granting extension of time	14-03-2015
9	Date of receipt of application in the sub division office	14-03-2015
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	506 Days.
15	Date of recommending time limit applied for	14-03-2015
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Bundh work on work Spot Work be Delay.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು
Byatarayanapura Division

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
Assistant Executive Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Chief Engineer
Yelahanka Zone, Bangalore-92